

Weekly Report

Week Ending 7th May 2017.



Health, Safety & Quality

Multiple exclusion zones created around trades.

Engineer checks, lines and levels for steel.

Unit 2 slab quality checklist ongoing.

No accidents to date.

Overall Progress Summary

- Cladding unit 3 ongoing.
- Unit 3 syphonic drainage installation ongoing.
- Mezzanine floor unit 2 office poured.
- Borrow pit lime modification complete.
- Steel erection unit 1 underway.
- Slab pouring unit 2 service yard ongoing.
- Unit 2 cladding ongoing.



Earthworks update

- Borrow pit lime modification complete.
- Borrow pit rolled and levelled ready for terram.

Groundworks

- Excavation unit 1 separator tank underway.
- Muck away unit 1 car park complete.
- Drainage unit 2 service yard underway.
- Ground civilization adjacent to access road complete.

Steelwork

- Steel erection unit 1 underway, 50% complete.

Cladding

- Cladding unit 3, 70% complete.
- Cladding unit 2, 60% complete.
- Roof access hatch installed unit 3
- Roof access hatch installed unit 2

Syphonic Drainage

- Unit 3 roof pipes installed along 80% of building.
- Unit 2 commences Monday 8th

White Wall

- White wall installation unit 3 office block complete.
- White wall installation unit 3 underway

C3414

Alpha Park

Progress Headlines April 2017.

Forthcoming Activities

- Complete cladding unit 3
- Complete concrete slab unit 2 service yard.
- Complete and sign over roof unit 3.
- Complete white wall instillation unit 2.
- Complete syhonic drainage unit 3.
- Complete curtain walling unit 3 office block.
- Directional drilling.
- Complete unit 1 steelwork.
- Begin cladding unit 1.
- Install canopy steels

